

REPORT ON BOILERS.

No. 64953
WED. OCT. 15, 1913
THU. APR. 8, 1915

Date of writing Report 9th Oct 1913 When handed in at Local Office OCT 14 1913 Port of NEWCASTLE ON TYNE
Date, First Survey 29th July 1913 Last Survey 9th Oct 1913
No. in Survey held at Gateshead Date, First Survey 29th July 1913 Last Survey 9th Oct 1913
Reg. Book. 80. on the Donkey Boiler for Bulmer & Waini No. 451
Master J. B. Cortes Built at Glasgow By whom built Harland & Wolff
Boilers made at Gateshead By whom made Clarke Chapman & Co. No. 2312 When made 1913
Owners Akties der Ostasiatische Kompagnie Port belonging to Copenhagen

VERTICAL DONKEY BOILER No. 1 Description Cross-tube Manufacturers of steel Blochwalzwerk Schuyt
Made at Gateshead By whom made Clarke Chapman & Co. When made 1913 Where fixed Engine Room Working pressure 80 lbs
Tested by hydraulic pressure to 160 lbs Date of test 9-10-13 No. of Certificate 8570 Fire grate area 72 Description of safety valves Pair spring loaded
No. of safety valves 2 Area of each 3.14 Pressure to which they are adjusted 80 lbs If fitted with easing gear Yes If steam from main boilers can
Enter the donkey boiler Yes Dia. of donkey boiler 4'-3" Length 9'-0" Material of shell plates Steel Thickness 3/8" Range of tensile
Length 28-32 Descrip. of riveting long. seams Lap Dia. of rivet holes 3/4" Whether punched or drilled drilled Pitch of rivets 2 3/4"
Type of plating 3 5/8" Per centage of strength of joint 72-5 Rivets 72-5 Working pressure of shell by rules 116 lbs Thickness of shell crown plates 1/2"
Diameter of do. 5'-0" No. of Stays to do. 3 Dia. of stays 1 3/8" Diameter of furnace Top 3'-2 3/4" Bottom 3'-7" Length of furnace 3'-10"
Thickness of furnace plates 7/16" Description of joint Lap Working pressure of furnace by rules 104 lbs Thickness of furnace crown
plates 7/16" Radius of do. 5'-0" Stayed by as above Diameter of uptake 12" Thickness of uptake plates 3/8"
Thickness of water tubes 3/8"

The foregoing is a correct description.
For CLARKE, CHAPMAN & CO. LTD.

W. A. Woodcock Manufacturer.
Director.

During progress of work in shops - - Jul. 29-31. Aug 8-11-25. Sep. 10-25. Oct. 9
During erection on board vessel - - -
Total No. of visits 8

Is the approved plan of boiler forwarded herewith yes

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.) This donkey boiler has been constructed under special survey & the materials and workmanship are found to be good.

This boiler has been securely fitted aboard and its safety valves adjusted under steam.

Survey Fee ... £ 2 : 2 : 0 When applied for Monthly
Travelling Expenses (if any) £ : : When received 17th Apr 1915

Thomas Field
Engineer Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute GLASGOW
Signed scd

005013-005019-0235



© 2021

Lloyd's Register
Foundation

Boilus No 451 + 2 G

1800

[Faint handwritten notes, possibly bleed-through from the reverse side.]

Faint handwritten notes, possibly "F8" at the top right.

Handwritten text, likely bleed-through from the reverse side of the page, including the words "Handwritten" and "Handwritten".

1613

1875

3 persons

0
30
10

[Faint handwritten text, possibly bleed-through from the reverse side.]