

s. s. "TERVANI".

Steam dome for main boiler by Amos & Smith Ld.Hull.

IT IS SUBMITTED the Hull Surveyors be informed that the plan showing details of the proposed steam dome of this boiler is not considered satisfactory.

It should be pointed out that the plate percentage in way of the outer row of rivets is only 79 as against 84 required by the Rules.

It is also noted that the row of rivets securing the dome to the boiler are pitched more closely than usual and in these circumstances it is considered that the distance between this row of rivets and the outer row should be not less than 4.1/8" as indicated on the plan.

It is suggested that the smaller existing pad close to the proposed steam dome should be removed and that a compensating plate of increased dimensions should be fitted so as to include the pad previously mentioned.

This suggestion has now been indicated on the plan.

Return plans.

WIRE

Trawler Travani plan of steam dome not considered satisfactory. Writing.

E.H.K.

[Handwritten signature]

16.5.34.



E.H.K.

*Telabr
16/5/34*

Lloyd's Register Foundation