

TROUP, CURTIS & CO., LTD.,

Electrical and General Engineers,
282 VICTORIA DOCK ROAD,
LONDON, E.16.

Date 8th August, 1935.
 Test of Direct Coupled Generator..... Serial No. 308
 Supplied to Blythwood Shipbdg. Co. Ltd. for Ship No. 35 ("ARGENTINE TRANSPORT").
 Output:— K.W. 10 Volts 110 R.P.M. 400
 Winding..... Compound. Rating..... Continuous.
 Duration of Test—Full Load..... 6 Hours. 25% Overload..... 2 Hours.


	After Full Load Trial.	Temperature Rise	After Over Load Trial	Temperature Rise
Temperature of Air —	—	—	—	—
Temperature of Air —	—	—	—	—
„ „ Commutator —	108°	50°	118°	60°
„ „ Armature —	116°	53°	122°	64°
„ „ Series Coil —	102°	44°	110°	52°
„ „ Shunt Coils —	121°	63°	121°	63°
„ „ Interpoles —	—	—	—	—

READINGS DURING TEST.

Time	Speed	Volts	Amperes	Remarks
8-45 a.m.	400	110	93	<i>Governing & compounding test made on board 7/8/35 & found satisfactory. Total load of installation 60 amps. Voltage full load 110 no load 110.</i>
9-45 a.m.	400	110	91	
10-45 a.m.	400	110	91	
11-45 a.m.	385	103	88	
12-45 p.m.	400	110	92	
1-45 p.m.	400	110	92	
2-45 p.m.	395	108	89	
3-0 p.m.	395	109	112	
4-0 p.m.	395	109	114	
5-0 p.m.	395	109	117	



FOR TROUP, CURTIS & CO. LTD.
S. Burney Ham



© 2021
 Lloyd's Register
 Foundation

High Voltage Test..... 2000 volts for one minute.
10 Megohms (Reading taken after test).
 Insulation Test.....

W 66 00 80