


s.s. "CONTE ROSSO".

Loeffler Boiler and Escher Wyss Turbine Installation.

IT IS SUBMITTED the Vienna Surveyors be informed the results of the tests carried out on materials intended for this installation, referred to in their letter of the 18th instant, have been examined and that they are considered to be generally satisfactory.

With reference to the creep tests, it is agreed that the Firm have shown that the material meets the requirements of the Pom and Enders definition of creep limit, and the Surveyors should be asked to thank the Firm for the additional information provided by continuing the test to 72 hours.

With reference to the impact test results, it should be pointed out that the Izod test results, where the impact value is stated in terms of metre kilograms per sq. centimetre, are not understood, and the Surveyors should be asked to give full particulars and state whether there are any special reasons why these values are so much lower than the tests carried out on specimens with a Mesnager notch.

 23.11.35.

L 28/11/35



© 2018

Lloyd's Register
Foundation