

Main turbine, rotor, casings, gearing
 Turbo-Generators, rotors, casings, gearing
 Main thrust shaft, Tunnel shafting & bearings
 & Propulsion motor. Main Condenser (tested)
 Condensate pumps (2) Air feed pumps, Main & Aux
 Circulating pumps, Oil lubricating pumps, Steel oil
 transfer pumps, Fire & Sanitary pumps, Exp. pump
 large & small air compressors & air receiver.
 Oil fuel burning units, Pumping arrangements
 Steering gear including Mullens Ferry type pumps
 Auxiliary "Vee" type Diesel Generator Engine.

S.R.L. Suction valves on oil fuel bunkers are now
 controllable as per Rule requirements
 Spare cast iron propeller No 3728 Wilcox, placed on
 on board and stowed.

Repairs. Sea cocks - all existing screwed pipe type diving
 valves replaced with flanged type valves.
 The Main ^{low} inlet cast steel valve chest was fitted
 & eroded & was repaired by building up locally
 with electric welding.

Boilers Stand Main & superheater safety valves overhauled
 Port superheater valve spindle renewed also de superhea
 value spindle renewed.
 2 Drain nipples in each back wall header renewed
 41 tubes renewed in each boiler in way of soot
 blower.

Main & Aux
Engines Aux generator turbo rotor placed in lathe & mach
 in way of labyrinth rings
 Aux circulating pump - impeller shaft renewed, &
 built up with brazing & machined & new packing rings
 Sanitary Pump - bushes renewed
 Condensate Pumps - bushes & rotor packing re
 renewed.
 The three throw crankshaft of the Auxiliary Diesel
 Gen Engine was found badly scored & all bearings
 run, a new shaft from the spare gear of a sister
 ship was fitted & all bearings renewed. The old
 was sent for reconditioning & bearing shell rene
 and will be held as spare.
 18 new fittings comprised 4 way, tee pieces, & gla
 valves, were tested to Rule requirements, found
 satisfactory & stamped & were intended for deck
 steam & tank cleaning lines (Tested at Bureau's reg
 12 8

On completion of the above examinations & repairs
 a dock trial of the Main & Auxiliary machinery was with
 & all seen running satisfactory

A certificate was issued to the Owners & a copy is attached
 to this report.