

003328-00333Z-0094

POSTPONED SURVEYS

SHIP'S NAME

SEX
M.S.

"ELENI" (7820 tons.)

BUILT

1-1936

LAST DOCKING

12.59.

L.L. CERT. EXPIRES

A.L.L. SURVEY DUE

or conditions
review

Special Survey due 3.60. (postponed until 3.61.)
 Auxiliary Boiler Survey due 1.59. partly held 12.59.

terms Hull Subject:- See endorsement 19.1.60.
) For record ABS 12.59. mountings of starboard boiler to be

examined, stoppered fire tubes renewed, the
 safety valves of both boilers to be adjusted under
 steam and the F.O. burning arrangements and remote
 controls to be examined under working conditions.

ts
ed

Postponement of the Special Survey for a period of twelve
 months, until 3.61., approved 25.3.60.

al

tion

In March, 1960 a Representative of the Owners called at this
 Office and it was understood that the Auxiliary Boiler Survey
 had been completed at Venice. On the 28th March, however,
 the Venice Surveyors stated that the ship had not been under
 survey at their port. The Piraeus Surveyors now state that
 the Auxiliary Boiler Survey has not been completed, but the
 starboard boiler mountings have been examined and stoppered
 tubes renewed. It is stated that this work was carried out
 at Venice but not under the Society's survey. It is further
 stated that the completion of the Auxiliary Boiler Survey can
 be held in Egypt at the earliest opportunity.

Considered the A.B.S. should be completed and machinery items
 as per our letter of 25/3/60 ~~be~~ dealt with without delay. *EWK*

TUESDAY 26 APR 1960

© 2020

14/4/60

Submission approved on understanding
 that vessel will be in Egypt v. shortly
 & will complete A.B.S. & machinery items then.