

by Chief Engineer Surveyor

Received from Chief Engineer Surveyor

9-AUG 1961

NAME

FERNANDO

REPORT

GOT

No.

26891

FS due 6/60 postponed to 9/61 approved per letter 31/7/61.  
 HBS due 5/61 — part held now.

Damage to Star. Boiler alleged caused by lack of water on 13/6/61.

Repairs now effected; all tubes (except 4) being renewed; repair tested on completion at 180 lb/sq (hydraulic) & found satisfactory.

It is noted that due to a misunderstanding the Boiler W.P. was taken to be 160 lb/sq which accounts for the test pressure figures quoted above.

It is submitted that this test pressure figure (180 lb/sq) be accepted in this instance & that the vessel will be eligible for the record of HBS 6/61 on completion of Survey.

*J. M. B.* 9/8/61

To complete HBS: Port Boiler to be excd. in its

- ② Safety Val. of Port & Star. Boilers to be adjusted <sup>entirely</sup> under steam
- ③ Port oil burning system & remote control to be excd. as per Rules.