





All main and auxiliary steam pipes over 3" bore supplying steam to essential services at sea examined and tested to 360 lbs. per square inch.

#### Electrical Installation

The generators, other apparatus and all cables examined, as far as practicable, and their insulation resistance megger tested.

All fittings and fuses examined and the whole installation tested under working conditions.

Items in S.R. List:- "Spare gear to be completed in respect of L.P. piston rings" - not supplied at this time.

Repairs:- Forward and after boilers:- Centre furnace in way of seam in gourlay neck found grooved now veed out and E.W.

After boiler centre furnace in way of mouth at bottom found cracked between rivets:- now cut out about 18" x 6" and renewed with butts E.W.



© 2021

Lloyd's Register  
Foundation