

# POSTPONED SURVEYS

ss./m.s. "RICARDO MANUEL"

- (1) (a) Built 12-1940 (b) Type   
 (c) Flag Panamanian (d) Gross Tons 873  
 (e) A.L.L. due  (f) L.L. Cert. exp.   
 (g) Last examination in drydock 3.65

- (2) (a) Special Survey due 5.65 (Notation SS 3.65 deferred for completion)  
 (b) Outstanding S.S. items:— See endorsement dated 8.7.65  
 (c) Hull Subject/~~Limit~~ by  See endt. dated 8.7.65  
 (d) Main/Aux/Donkey Boiler Survey due   
 (e) Steam Generator Survey due   
 (f) Steampipes Survey due   
 (g) Screwshaft Survey due 5.65 (Notation TS 06.2.65 withheld for renewal by 2.66)  
 (h) Outstanding items for record CSM :— See endt. dated 14.7.65  
 (i) Machinery ~~Subject~~/Limit by 2.66 :— See endt. dated 14.7.65  
 (j) S.R.M.C due  (k) R.S. due

- (3) Postponements already agreed:—

- (4) New Proposal:— Vessel expected at Lisbon about end September 1965 and Owners state to Lisbon Surveyors by telephone Special Survey and CSM cycle will be completed at that time. (Approx 4 months after due date of SS). Lisbon Surveyors do not, however, believe surveys will be completed but are hoping they will be at least considerably advanced.

Technical Recommendation (Hull):—

Submitted for approval  
Owner's proposals for dealing  
with thin shell deck plates  
revealed at the last SS held  
3.65 are accepted

RST  
24/9/65

(Machinery)

9/CSM not completed a GE  
should be held & the CSM  
advanced by the long overdue  
items (6/7 yrs) per end of  
14.7.65

JF  
24.9.65

Date of Committee

Minute



© 2021

Lloyd's Register  
 Foundation

012779-012785-016