

(Received at London Office)
 RECEIVED
 1 OCT. 87

TESTS OF BOILER STEEL.

Tests of 4 Steel plates manufactured by The Steel Co. of Scotland of Blackburn for Boilers No. 253 to be constructed by The London Glasgow & Co. of Glasgow for the S.S. No. 253 building by the same Firm
 Date first visit 27/9 last visit 29/9/87 No. of visits 2
 The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 4 samples as set forth below, and the temper and bending tests to a shearing off each plate, with Satisfactory results.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1	Shell Straps	G. 250		9199	1.15	1.16	1.334	39.9	29.9	23	Cross piece For Deck B ²
2	Front End Btm	L. 219		2016	.63	1.29	.813	23.2	28.5	24	
3	Bk. "	H. 230		2974	.545	1.31	.714	20.1	28.1	25	
4	Top "	C. 267		3413	.775	1.16	.899	25.5	28.3	21.5	

1.10.87

GL5209-0230

Fee £ : :
 Expenses £ : :
 £ : : _____

To be paid by _____

© 2021
 J. J. Roberts
 Surveyor, Lloyd's Register.
 Glasgow
 29/9/87