

EXTRACT OF MARSEILLES SURVEYOR'S JOURNAL.

Fri. 9th "VALENA". Compl.SS. Afloat
Berth 83


NOW DONE:- Starboard O.F.
bunker satisfactorily tested
by head of O.F. in filling pipe.
RECOM:- B.S. to complete.-
REMARKS:- The mountings of the
Stbd boiler are heavily covered
with salt under W.L.
The vessel is to be chartered
for a three months trip to the
Barlados Islands.

Sun. 11th. "VALENA". Compl.B.S. Afloat.
Berth 83.

NOW DONE:-
Port Blr.- Mountings and safety
valves examined.
REPAIRS:- 23 stay tubes caulked.
16 plain tubes expanded.
Mountings and safety valves
overhauled and placed in good
condition.
Stbd. Blr.- Exd. Internally and
externally together with
mountings, manhole doors and
safety valves.
REPAIRS.- 14 stay tubes caulked.
4 plain tubes expanded.
Mountings and safety valves
overhauled and placed in good
condition.
REMARKS.- Hard 1/4" thick salt
deposits found on furnaces and
lower parts of CC tube plate
and CC. The CC & tubes found
choked by soot deposits.

Mon. 12th. "VALENA". Compl.BS. Afloat
Berth 83.

Port and starboard Boiler
safety valves adjusted at 180lbs
W.P.
Port Blr port valve-175-178lbs
Stbd. Blr stbd valve-185-180lbs
No further adjustment made at
the request of Chief Engineer.



© 2020

Lloyd's Register

W1070-0224