

(Received at London Office

1871



Pumping arrangements examined.  
On completion of overhaul, main, auxiliary machinery  
and electrical installation examined under working  
conditions and found in order.

Em Selles

### SEA TRIALS.

Trials were commenced on the 18<sup>th</sup> August 1947 but were postponed on account of overheating of the main engine I.P. piston rod and main bearings. Upon examination it was found that the I.P. piston rod and stern eccentric rod were bent and the main bearings were found to require adjustment.

The I.P. piston rod and eccentric rod (stern rod) were renewed and the main bearings were satisfactorily adjusted.

Final full speed, manoeuvring and steering trials of six hours duration were carried out on the 25<sup>th</sup> September 1947 with satisfactory results.

W. I. Mathies.

Electrical Installation:- Now Done:- Electrical special survey complete.

Repairs:- Strokehold repaired and minor repairs carried out on the remainder of the installation to bring insulation tests up to Rule requirements.

Installation examined and tested under working conditions and found satisfactory.

F. H. Tickle