

REPORT ON STEAM RECIPROCATING ENGINE MACHINERY.

Date of writing Report

19

When handed in at Local Office

8/4/1942 Port of

Received at London Office

NEWCASTLE-ON-TYNE

No. in Survey held at
Reg. Book.

Wallsend on Tyne.

Date, First Survey 27 July 1941

Last Survey 1 April 1942.

(Number of Visits 66.)

6428 on the S.S. "EMPIRE. MARVELL"

Built at Sunderland

By whom built Sir J. Laing & Sons Ltd.

Yard No. 740

Tons { Gross

Net

When built 1942

Engines made at Wallsend.

By whom made N.E. Marine Eng Co (1938) Ltd.

Engine No. 3010

When made 1942.

Boilers made at

By whom made

Boiler No. 3010

When made 1942.

Registered Horse Power

Owners Ministry of War Transport

Port belonging to Sunderland

Nom. Horse Power as per Rule 674.

Is Refrigerating Machinery fitted for cargo purposes

no Is Electric Light fitted yes.

Trade for which Vessel is intended Carrying Petroleum in bulk.

ENGINES, &c.—Description of Engines

Triple Expansion

Revs. per minute

Dia. of Cylinders 27-44-76

Length of Stroke 51

No. of Cylinders 3

No. of Cranks 3

Crank shaft, dia. of journals as per Rule 15.2

Crank pin dia. 16"

Crank webs

Mid. length breadth 2-3 3/4"

Thickens parallel to axis 9 5/8" 10 1/8"

Intermediate Shafts, diameter as per Rule 14.48

as fitted 14 3/4"

Thrust shaft, diameter at collars

as per Rule 15.2

as fitted 15 3/4" at collar

Tube Shafts, diameter as per Rule

Screw Shaft, diameter as per Rule 16"

as fitted 16 1/4"

Is the screw shaft fitted with a continuous liner yes

Bronze Liners, thickness in way of bushes as per Rule 79

as fitted 13/16"

Thickness between bushes as per Rule 59

as fitted 13/16"

Is the after end of the liner made watertight in the

propeller boss yes If the liner is in more than one length are the junctions made by fusion through the whole thickness of the liner

If the liner does not fit tightly at the part between the bearings in the stern tube, is the space charged with a plastic material insoluble in water and non-corrosive

If two liners are fitted, is the shaft lapped or protected between the liners Is an approved Oil Gland or other appliance fitted at the after end of the tube

shaft no If so, state type Length of Bearing in Stern Bush next to and supporting propeller 5'-5 1/2"

Propeller, dia. 18'-3" Pitch 14'-6" No. of Blades 4 Material Bronze whether Moveable no Total Developed Surface 131 3/4 sq. feet

Feed Pumps worked from the Main Engines, No. 1 Diameter 5" Stroke 27" Can one be overhauled while the other is at work yes

Bilge Pumps worked from the Main Engines, No. 2 Diameter 5" Stroke 27" Can one be overhauled while the other is at work yes

Feed Pumps { No. and size 2 12" x 9" x 24" 7 12" x 9" x 10" Pumps connected to the { No. and size 1 10" x 12" x 12" 7 2 6" x 27" Main Bilge Line { How driven Steam M. Engines

Ballast Pumps, No. and size 1 10" x 12" x 12" Lubricating Oil Pumps, including Spare Pump, No. and size

Are two independent means arranged for circulating water through the Oil Cooler

Bilge Pumps;—In Engine and Boiler Room 1 12 3/2" Eng Rm P.S. 1 12 3/2" Eng Rm Aff. 1 12 3/2" Boiler Rm P.S.

In Pump Room 4" P.T.S. For 1 12 2 1/2" In Hold, &c. 1 12 2 1/2" P.T.S. [1 12 3" P.T.S. 4 other way to Transfer Pump

Main Water Circulating Pump Direct Bilge Suctions, No. and size 1 12 10" Independent Power Pump Direct Suctions to the Engine Room Bilges,

No. and size 1 12 5" Are all the Bilge Suction Pipes in holds and tanks fitted with strum-boxes yes

Are the Bilge Suctions in the Machinery Space led from easily accessible mud-boxes, placed above the level of the working floor, with straight tail pipes to the bilges yes

Are all Sea Connections fitted direct on the skin of the ship M. J. on Tank Top. M. DISCH. in RESERVOIR Are they fitted with Valves or Cocks both

Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates yes Are the Overboard Discharges above or below the deep water line below

Are they each fitted with a Discharge Valve always accessible on the plating of the vessel yes Are the Blow Off Cocks fitted with a spigot and brass covering plate yes

What Pipes pass through the bunkers none How are they protected

What pipes pass through the deep tanks none Have they been tested as per Rule

Are all Pipes, Cocks, Valves, and Pumps in connection with the machinery and all boiler mountings accessible at all times yes

Is the arrangement of Valves and their connections such as to prevent the possibility of water passing from the sea or from water tanks into the cargo or machinery spaces, or from one

compartment to another yes Is the Shaft Tunnel watertight Is it fitted with a watertight door worked from

MAIN BOILERS, &c.—(Letter for record S)

Total Heating Surface of Boilers 10020

Is Forced Draft fitted yes No. and Description of Boilers 3 S.B. Working Pressure 220

IS A REPORT ON MAIN BOILERS NOW FORWARDED? yes

IS A DONKEY BOILER FITTED? If so, is a report now forwarded?

Is the donkey boiler intended to be used for domestic purposes only

PLANS. Are approved plans forwarded herewith for Shafting 19.1.40 Main Boilers 17.2.41 Auxiliary Boilers Donkey Boilers

(If not state date of approval)

Superheaters 7.4.41 General Pumping Arrangements 20.3.41 Oil fuel Burning Piping Arrangements 21.3.41

SPARE GEAR.

Has the spare gear required by the Rules been supplied yes.

State the principal additional spare gear supplied

The foregoing is a correct description.

THE NORTH EASTERN MARINE ENGINEERING CO. (1938) LTD.

John Neill

DIRECTOR

Manufacturer.



© 2020

Lloyd's Register
Foundation

003706-003711-0258

1941
July 27, Aug. 13, 15, 25, 26, Sep. 1, 25, 26, 29, Oct. 7, 20, 27, Nov. 3, 10, 12, 14, 17, 18, 19, 20
1942
Dec. 1, 2, 3, 10, 11, 15, 19, 22, 24, 30, 31, Jan. 5, 6, 7, 8, 12, 13, 16, 19, 20, 21, 22, 27, 29, 30, Feb. 2, 3, 5, 6, 9
10, 12, 16, 17, 19, Mar. 3, 9, 10, 12, 16, 17, 18, 20, 24, 25, Apr. 1.
Total No. of visits 66.

Dates of Examination of principal parts—Cylinders 31.12.41 & 5.1.42 Slides 11.12.41 Covers 5.1.42
Pistons 11.12.41 Piston Rods 11.12.41 Connecting rods 11.12.41
Crank shaft 10.12.41 Thrust shaft 14.11.41 Intermediate shafts 6.1.42
Tube shaft 15.12.41 Screw shaft 10.12.41 Propeller 10.12.41
Stern tube 15.12.41 Engine and boiler seatings 12.3.42 Engines holding down bolts 12.3.42
Completion of fitting sea connections 5.3.42
Completion of pumping arrangements 1.4.42 Boilers fixed 12.3.42 Engines tried under steam 24.25/3/42 & 1/4/42
Main boiler safety valves adjusted 24.3.42 Thickness of adjusting washers P 1 3/32 S 3/8 S 1/4 S 3/8 S 1/2 S 3/4 S 1/2 S 3/4
Crank shaft material Steel Identification Mark 6296 6297 6299 6300/1/2/3/4 JD Rth 10.12.41 Thrust shaft material Steel Identification Mark 6308 AE4 RM 14.11.41
Intermediate shafts, material Steel Identification Marks AE4 RM 6476 / 6.1.42 Tube shaft, material Steel Identification Mark Various 9.1.42
Screw shaft, material Steel Identification Mark 6475/10.12.41 Steam Pipes, material Steel Test pressure 660 Date of Test 16.2.42
Is an installation fitted for burning oil fuel yes Is the flash point of the oil to be used over 150°F. yes
Have the requirements of the Rules for the use of oil as fuel been complied with yes
Is the vessel (not being an oil tanker) fitted for carrying oil as cargo If so, have the requirements of the Rules been complied with
If the notation for Ice Strengthening is desired, state whether the requirements in this respect have been complied with
Is this machinery duplicate of a previous case yes If so, state name of vessel Empire Airman Nwc. 100141

General Remarks (State quality of workmanship, opinions as to class, &c. This machinery has been made & installed under Special Survey in accordance with the Approved Plans, the Specification & the Requirements of the Rules. The materials & workmanship are good & the machinery proved satisfactory under working conditions at Tug.

The machinery is eligible in my opinion to have the Records + LMC 4.42. 3SB Spt FD CL. Rth. & Fitted for oil fuel 4.42. FP above 150°F.

NEWCASTLE-ON-TYNE.

Certificate to be sent to
The Surveyors are requested not to write on or below the space for Committee's Minute.

The amount of Entry Fee ... £ 6 : 0 : 0. When applied for, 110 APR 1942
Special +25% ... £ 135 : 17 : 6.
Donkey Boiler Fee ... £ : : When received,
Travelling Expenses (if any) £ : : 19

Committee's Minute FRI. 17 APR 1942
Assigned 1st. final fuel oc 22, CL.

R. Moffat
Engineer Surveyor to Lloyd's Register of Shipping.