

Lloyd's Register of Shipping.

(Report on Machinery, No. 100,826 Port LONDON)
100,714

ELECTRIC GENERATOR OR MOTOR.

I have to report that the Generator, as herein described, rated 375 K.W. H.P. manufactured by W.H. Allen & Son of Bedford for the Ship No. 541, being built by John Brown of Glasgow has been inspected by me as set forth below, and found to be, so far as can be seen, sound and free from defects. This has been tested, and complies with the requirements of the Rules.

C. O. Watson
London

Temperature Test* Coupled to Engine Date of Testing 21/9/34 & 25/9/34

Machine Number.	Duration of Test.		Speed.	Load.		Shunt Field.				
	Hours.	Mins	r.p.m.	Volts.	Amps.	Volts.	Amps.			
43969/1	6	—	350	220	1710	—	9.4			
Mean Air Temperature at End of Test.	MAXIMUM RECORDED MACHINE TEMPERATURES.									
	Armature.		Commutator.		Shunt Field		Series Field.	Interpoles.		
	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.	Actual temp.	Temp. rise.
69°F	130°F	61°F	120°F	51°F	105°F	36°F	126°F	57°F	116°F	47°F

*If this machine is acting as a motor for "Hopkinson" or "Back to Back" test, state number of machine and ship reference of machine acting as generator

Compounding Test (for generators).

Load.	Speed.		Shunt Field.		Machine Load.	
	r.p.m.		Volts.	Amps.	Volts.	Amp.
Full Load - - -	<u>350</u>		<u>—</u>	<u>9.4</u>	<u>220</u>	<u>1710</u>
No Load - - -	<u>365</u>		<u>—</u>	<u>9.4</u>	<u>220</u>	<u>0</u>

Insulation Tests (taken after the temperature test):—

Insulation resistance 20 megohms.

High voltage test 2000 A.C. volts for one minute between windings and frame.


Particulars of other tests applied:—

Marks on forgings or castings (if any)

Dates of inspection and tests 2/8/34

Fee £ : :

Expenses £ : :



© 2020

Lloyd's Register
 Foundation