

State of Progress of Oil Tankers under Construction  
in Germany for Crusader Petroleum Industries, Ltd.

		As stated in December Quarterly S.B. Returns.	As per Hamburg letter dated 21.2.38.
Bremer Vulkan Yard No. 748		Plated.	Nearly completed. Launched 30.1.38. Trial trip 4/5.3.38.
" 749		Framing.	All cargo tanks tested. To be launched 7.3.38. Completion date 10.4.38.
" 750		Commenced.	Keel & bottom plating laid. To be launched 15.6.38. Completion date 20.7.38.
Deutsche Werft Yard No. 201		Keel laid.	Keel laid - bottom partly plated - bottom longitudinals & transverses, transverse & longl. bulkheads, and upper deck longls., partly fitted (frames 54 - 170).
	<u>C.</u> 4.38		<u>L.</u> 3.38
" 202	5.38	Preparing.	4.38 Keel laid - bottom partly plated - bottom longls. & transverses partly fitted - One transverse bulkhead fitted.
" 203 )	20.8.38	Preparing.	1.8.38
& 204 )	9.38		30.8.38
			Keel & bottom plating partly prepared in shop.



© 2019

Lloyd's Register  
Foundation

W180 00 73