

REPORT ON MACHINERY

Hull No 19901

New. No 54399

No. 26279

TUES. 25 FEB 1908
SAT. 21 MAR 1908Date of writing Report 13th Feb. 1908. When handed in at Local Office 19/2/08

Port of Glasgow

No. in Survey held at Coatbridge N.B.

Date, First Survey 21st Octbr 1907 Last Survey 11th Febry 1908

Reg. Book.

On the Steel Screw Steamer "Orion"

(Number of Visits 16.)

Master

Built at Goole

By whom built Goole S.B. Co (No 113)

Tons

Gross 228

Net 63

When built 1908.

Engines made at Coatbridge N.B.

By whom made W. V. T. Ridgenwood Esq. (No 283) when made 1907 & 1908.

Boilers made at West Hartlepool.

By whom made Richardson Westgarth (No 3190) when made 1908

Registered Horse Power

Owners Late S. Hawling & Co Ltd

Port belonging to Middlesbrough

Nom. Horse Power as per Section 28 70

Is Refrigerating Machinery fitted for cargo purposes

Is Electric Light fitted

ENGINES, &c.—Description of Engines Triple Expansion No. of Cylinders 3 No. of Cranks 3

Dia. of Cylinders 12" x 20" x 33" Length of Stroke 24" Revs. per minute 6.97" Dia. of Screw shaft as per rule 6.97" Material of screw shaft iron

Is the screw shaft fitted with a continuous liner the whole length of the stern tube yes. Is the after end of the liner made water tight in the propeller boss yes If the liner is in more than one length are the joints burned If the liner does not fit tightly at the part between the bearings in the stern tube, is the space charged with a plastic material insoluble in water and non-corrosive If two liners are fitted, is the shaft lapped or protected between the liners

Dia. of Tunnel shaft as per rule 6.57" Dia. of Crank shaft journals as per rule 6.57" Dia. of Crank pin 6 3/4" Size of Crank webs 24 3/4" x 12 3/4" Dia. of thrust shaft under collars 6 3/4" Dia. of screw 8-6" Pitch of Screw 11-6" No. of Blades 4 State whether moveable No Total surface 31 #

No. of Feed pumps 1 Diameter of ditto 2 1/2" Stroke 12" Can one be overhauled while the other is at work

No. of Bilge pumps 1 Diameter of ditto 2 1/2" Stroke 12" Can one be overhauled while the other is at work

No. of Donkey Engines 2 Sizes of Pumps 5 1/4" x 3 1/2" x 5" No. and size of Suctions connected to both Bilge and Donkey pumps

In Engine Room 2 - 2" and 2 1/2" In Holds, &c. 2 - 2 1/2"

No. of Bilge Injections 1 sizes 3" Connected to condenser, or to circulating pump pump Is a separate Donkey Suction fitted in Engine room & size yes 2"

Are all the bilge suction pipes fitted with roses yes Are the roses in Engine room always accessible yes Are the sluices on Engine room bulkheads always accessible

Are all connections with the sea direct on the skin of the ship yes. Are they Valves or Cocks Both Valves & Cocks.

Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates yes Are the Discharge Pipes above or below the deep water line

Are they each fitted with a Discharge Valve always accessible on the plating of the vessel yes Are the Blow Off Cocks fitted with a spigot and brass covering plate yes.

What pipes are carried through the bunkers Hold suction How are they protected Wood casing

Are all Pipes, Cocks, Valves, and Pumps in connection with the machinery and all boiler mountings accessible at all times yes

Are the Bilge Suction Pipes, Cocks, and Valves arranged so as to prevent any communication between the sea and the bilges yes

Dates of examination of completion of fitting of Sea Connections 24.2.08 of Stern Tube 24.2.08 Screw shaft and Propeller 24.2.08

Is the Screw Shaft Tunnel watertight Is it fitted with a watertight door worked from

BOILERS, &c.—(Letter for record) Manufacturers of Steel Particulars of boiler appended—

Total Heating Surface of Boilers 1245 # Is Forced Draft fitted No No. and Description of Boilers 1 Single Ended Marine

Working Pressure 180 lbs Tested by hydraulic pressure to 360 lbs Date of test 16.12.07 No. of Certificate 4067

Can each boiler be worked separately Area of fire grate in each boiler 41 # No. and Description of Safety Valves to each boiler Double Spring loaded Area of each valve 4.9" Pressure to which they are adjusted 185 lbs Are they fitted with easing gear yes

Smallest distance between boilers or uptakes and bunkers or woodwork 9" Mean dia. of boilers Length Material of shell plates

Thickness Range of tensile strength Are the shell plates welded or flanged Descrip. of riveting: cir. seams

long. seams Diameter of rivet holes in long. seams Pitch of rivets Lap of plates or width of butt straps

Per centages of strength of longitudinal joint rivets Working pressure of shell by rules Size of manhole in shell

Size of compensating ring No. and Description of Furnaces in each boiler Material Outside diameter

Length of plain part top Thickness of plates crown Description of longitudinal joint No. of strengthening rings

Working pressure of furnace by the rules Combustion chamber plates: Material Thickness: Sides Back Top Bottom

Pitch of stays to ditto: Sides Back Top If stays are fitted with nuts or riveted heads Working pressure by rules

Material of stays Diameter at smallest part Area supported by each stay Working pressure by rules End plates in steam space:

Material Thickness Pitch of stays How are stays secured Working pressure by rules Material of stays

Diameter at smallest part Area supported by each stay Working pressure by rules Material of Front plates at bottom

Thickness Material of Lower back plate Thickness Greatest pitch of stays Working pressure of plate by rules

Diameter of tubes Pitch of tubes Material of tube plates Thickness: Front Back Mean pitch of stays

Pitch across wide water spaces Working pressures by rules Girders to Chamber tops: Material Depth and

thickness of girder at centre Length as per rule Distance apart Number and pitch of stays in each

Working pressure by rules Superheater or Steam chest; how connected to boiler Can the superheater be shut off and the boiler worked separately

Diameter Length Thickness of shell plates Material Description of longitudinal joint Diam. of rivet

holes Pitch of rivets Working pressure of shell by rules Diameter of flue Material of flue plates Thickness

If stiffened with rings Distance between rings Working pressure by rules End plates Thickness How stayed

Working pressure of end plates Area of safety valves to superheater Are they fitted with easing gear

VERTICAL DONKEY BOILER—Manufacturers of Steel

No. _____ Description _____
 Made at _____ By whom made _____ When made _____ Where fixed _____
 Working pressure _____ tested by hydraulic pressure to _____ Date of test _____ No. of Certificate _____ Fire grate area _____ Description of Safety _____
 Valves _____ No. of Safety Valves _____ Area of each _____ Pressure to which they are adjusted _____ Date of adjustment _____
 If fitted with easing gear _____ If steam from main boilers can enter the donkey boiler _____ Dia. of donkey boiler _____ Length _____
 Material of shell plates _____ Thickness _____ Range of tensile strength _____ Descrip. of riveting long. seams _____ Rivets _____
 Dia. of rivet holes _____ Whether punched or drilled _____ Pitch of rivets _____ Lap of plating _____ Per centage of strength of joint _____ Plates _____
 Working pressure of shell by rules _____ Thickness of shell crown plates _____ Radius of do. _____ No. of stays to do. _____ Dia. of stays _____
 Diameter of furnace Top _____ Bottom _____ Length of furnace _____ Thickness of furnace plates _____ Description of joint _____
 Working pressure of furnace by rules _____ Thickness of furnace crown plates _____ Stayed by _____
 Diameter of uptake _____ Thickness of uptake plates _____ Thickness of water tubes _____ Dates of survey _____

SPARE GEAR. State the articles supplied:—Two Connecting rod top end + 2 bottom end bolts + nuts, 2 Main bearing bolts + nuts, 1 set of coupling bolts, 1 set each of feed + bilge pump valves, A quantity of assorted bolts + nuts, + iron of various sizes.

The foregoing is a correct description,

For W. Y. Y. Lidgerwood Manufacturer.

Dates of Survey while building { During progress of work in shops - 1907. Oct 21. 31 Nov 12. 14. 21. 29 Dec. 4. 9. 18. 29 1908 Jan 9. 16. 20. 30 Feb. 3. 11.
 { During erection on board vessel - - - - -
 Total No. of visits 16

Is the approved plan of main boiler forwarded herewith no

Dates of Examination of principal parts—Cylinders 14. 11. 07. Slides 12. 11. 07. Covers 21. 11. 07. Pistons 21. 10. 07. Rods 21. 10. 07.
 Connecting rods 21. 11. 07. Crank shaft 9. 1. 08. Thrust shaft 9. 1. 08. Tunnel shafts ✓ Screw shaft 11. 2. 08. Propeller 11. 2. 08.
 Stern tube 11. 2. 08. Steam pipes tested 24. 2. 08. Engine and boiler seatings 13. 2. 08. Engines holding down bolts 20. 2. 08.
 Completion of pumping arrangements 13. 3. 08. Boilers fixed 20. 2. 08. Engines tried under steam 24 July 18.
 Main boiler safety valves adjusted 27. 2. 08. Thickness of adjusting washers 0.5716 & 7/32.
 Material of Crank shaft Steel Identification Mark on Do. 283 Material of Thrust shaft Steel Identification Mark on Do. 283.
 Material of Tunnel shafts none Identification Marks on Do. ✓ Material of Screw shafts iron Identification Marks on Do. 283.
 Material of Steam Pipes Copper Test pressure 360 lbs per sq. in. at Billingham, N. S.

General Remarks (State quality of workmanship, opinions as to class, &c. The engines of this vessel have been built under Special Survey. The workmanship & materials are of good quality, & when they have been satisfactorily fitted on board & tried under steam, they will be eligible in my opinion for the L. M. C. notation with date of completion. The engines are being forwarded to Goole to be fitted on board.

The machinery, placed on board, subsequently fitted up and tested under steam at North Shields and found efficient—per L. M. C. 2. 08 as recommended when the hold suction pipes have been fitted and tested this it is understood shall be done at Grimsby to which place the vessel has sailed—Surveyors at Grimsby advised—Leonard Shalleron

Fee { 1.0.0 due Gls.
 3.10.0 due Hull Nwe
 3.10.0 due recharged Mat.
 £ 11.10.0

Hold suction pipes fitted & tested at Goole.
 James Barclay

The amount of Entry Fee.. £ 1 : 0 : 0 When applied for.
 Special £ 10 : 10 : 0 20/2/1908
 Donkey Boiler Fee £ 7 : 0 : 0 When received.
 Travelling Expenses (if any) £ : : 21/3/1908

Committee's Minute Glasgow 24 FEB 1908

Assigned Deferred for compl.

C. H. Pilditch.
 Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.

1908. 24 MAR 1908

MACHINERY CERTIFICATE
 WRITTEN.

© 2020 Lloyds Register Foundation
 21.3.08