

P O S T P O N E D S U R V E Y S

NO. IN REG. BK.

BUILT

25

6 - 1877

m.s. "LIZZIE AND ANNIE" (IRON)

LAST DOCKING

10.59

L. CERT EXPIRED
11.9.60

s) and/or conditions
under review

Special Survey due 9.59 commenced on hull
10.59 (including drilling of shell plating).
Completion postponed until early January,
1961.

Loadline Certificate expired 11.9.60.
(Not required whilst vessel working in
Whitby Harbour).

Screwshaft Survey due 7.59 (assignment of
record TS OG 10.59 withheld for special
examination of screwshaft in way of oil
gland.)

Last examination in drydock 10.59.

ing items
ly held)

For record SS (Dr) 10.59:- See Hull Rpt. 65421.
Hull subject:- See endorsement 29.6.60 (by
completion of SS).

Machinery limit by 9.60 deferred until early
January, 1961:- See endorsement 24.11.59 (TS
record withheld meantime).

ements
agreed

Postponement of completion of Special Survey until
9.60 (12 months from due date) approved 1.12.59
(G.E. Hull 10.59). Further postponement of
completion of the Special Survey until early
January, 1961 (4 months beyond the year of grace)
approved 30.9.60 whilst the ship is working within
the limits of Whitby Harbour. Postponement of
machinery limit for this period of service also
approved but (See Mdb Surveyors recommendation in
letter dated 3.10.60.)

osal

The Owners now state that owing to extremely adverse
weather conditions which prevailed for the latter
part of 1960 causing serious delay, the contract ^{in Whitby Harbour} is
not now expected to be completed until May, 1961. It
is concluded that further postponement of the Special
Survey until May, 1961 (8 months beyond the year of
grace), also machinery limit, is required.

The vessel is 83 years old and of iron construction.

l
dation

*No technical objection whilst the ship continues to work
within the limits of Whitby Harbour. R.S.P. 15/2/61*

Ex

Date o
Committee

FRIDAY 17 FEB 1961

Approved

Minut



© 2018

Lloyd's Register
Foundation