

Urgent

Shipbuilders: Messrs. S.S. "Fordsdale"

Yard No.

Engineers: Messrs. R. H. Green & Silley Weir Ltd

Engine No.

It is submitted that the plan of Arrangement of Expansion
Bends in the main steam pipe line merits approval

~~for~~

provided the scantlings of the pipes be in accordance
with the Rules and the pipes be constructed under
the usual conditions of survey and testing.

Return plan.

Retain copy.

Im. 1251. T.

L 13/10/33



© 2020

ARR.

Lloyd's Register
Foundation

13/10/33
002846 002852-0290