

POSTPONED SURVEYS

S.S. "JANANI"

- (1) (a) Built 5.1947 (b) Type
 (c) Flag Indian (d) Gross Tons 4212
 (e) A.L.L. due (f) L.L. Cert. exp.
 (g) Last examination in drydock 9.61*

- (2) (a) Special Survey due
 (b) Outstanding S.S. items:— See endorsement dated
 (c) Hull ~~Subject~~/Limit by 10.62 See endt. dated 8.10.62
 (d) Main/~~Aux/Donkey~~ Boiler Survey due 6.62 partly held 9.62
 (e) Steam Generator Survey due
 (f) Steampipes Survey due
 (g) Screwshaft Survey due 2.63
 (h) Outstanding items for record MBS 9.62 :— See endt. dated 17.10.62
 (i) Machinery Subject/Limit by :— See endt. dated
 (j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— Postponement of all outstanding surveys until arrival at Calcutta in January/February 1963 approved 4.1.63.

- (4) New Proposal:— The Calcutta Surveyors cable that ~~Docking and Freeboard~~ ^{*} ~~Surveys~~ are now in hand, but the main structures are weak and heavy repairs are necessary which the Owners are reluctant to effect. They propose to send the vessel to Bombay for scrapping and the Calcutta Surveyors request permission to remove the existing Load Line Certificates and replace with a Short Term Certificate for the voyage to Bombay.

Technical Recommendation (Hull):—

Submitted for approval provided the ship is placed in a satisfactory condition for the proposed voyage to Bombay. Further submitted the surveyor be requested to explain by letter his reasons for the recommended heavy repairs to the main structure having in mind the age of the ship with the S.S. not due for approximately another year. J.I. 15.2.63.

(Machinery)

No objection for proposed voyage.

AB.

Date of Committee

Minute

Submission approved

Res

© 2020 Lloyd's Register Foundation