





GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

In my opinion the workmanship and material employed in the construction of these two boilers are good and sound.

The boilers have been fitted on board and secured in place to stools by strong stretching screws. All mountings and steam and feed pipes tested by hydraulic pressure to 285 lb. per sq. inch & found tight and sound. They are fitted for oil burning, and have been examined under steam and found good.  
Main steam pipe tested to 570 lb.

JMB.

Certificate (if required) to be sent to

(The Surveyor is requested not to write on or below the space for Committee's Minute.)

The amount of Entry Fee .. £	:	:	When applied for,
1/3 <sup>rd</sup> Special .. ..	37.50	:	Sept. 21 <sup>st</sup> 1917
Donkey Boiler Fee .. .. £	:	:	When received,
Travelling Expenses (if any) \$	10.00	:	Oct. 23 1917

Committee's Minute

New York AUG 13 1918

Assigned

See No. Rpt 1624

J. W. Swadlow - Buffalo

J. Buchanan.  
Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.



© 2020

Lloyd's Register  
Foundation