

S. S. "CITY OF AGRA"

Special survey type 3	due 1/1951
Load line certificate expires	15/1/1952
Annual load line survey	due 1/1950
* Annual boiler survey	due 11/1948
Tailshaft	due 11/1949
Main steam pipes	due 1/1953

* To complete boiler survey:- The safety valves of the centre boiler to be adjusted under steam to the working pressure. On completion, boiler survey to be recorded 12/48.

PARTICULARS OF OUTSTANDING DAMAGES AND RECOMMENDATIONS

Antwerp 1/1947

Hawse pipes to be renewed.

Bombay 10/1947

Dynamo engine entablature to be renewed at earliest possible opportunity.

Montreal 8/1948

Several studs in 1st length port and starboard of Tayco cable cracked - considered in order.

Fort side - Stem plate slightly indented.
1st plate from forward in 1st strake below upper deck sheerstrake slightly indented.
3 frames in way buckled.



© 2020

Lloyd's Register
Foundation

004206-000212-0039