

POSTPONED SURVEYS

s.s./m.s. "ASIA ENTERPRISES"

- (1) (a) Built 1943-19 (b) Type
 (c) Flag Libyan (d) Gross Tons 7136
 (e) A.L.L. due (f) L.L. Cert. exp. 31.5.66
 (g) Last examination in drydock 9.65

- (2) (a) Special Survey due 5.65 postponed until 5.66 (commenced 9.65)
 (b) Outstanding S.S. items:— See endorsement dated
 (c) Hull Subject/Limit by (unltd equipment) See endt. dated 8.10.65
 (d) Main/Aux/Donkey Boiler Survey due
 (e) Steam Generator Survey due
 (f) Steampipes Survey due at SS
 (g) Screwshaft Survey due
 (h) Outstanding items for record:— See endt. dated
 (i) Machinery Subject/Limit by 10.65 & 11.65 See endt. dated 13.11.65
 (j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— Case previously fully stated and last considered 5.5.66 when Singapore Surveyors informed by cable that provided they satisfied condition of ship by General Inspection in conjunction with periodical Loadline Survey postponement of special survey until vessel's arrival at Amsterdam by end June 1966 approved and LLST to be issued accordingly. Singapore Surveyors instructed also to generally examine windlass and general service pump for extension existing limits if castings not renewed.

- (4) New Proposal:— Cable received from Singapore Surveyors stating due to damage and general repairs at Singapore Owners request further postponement completion of Special Survey until end July 1966/2 months after expiration of year of grace for SS) to complete voyage to Amsterdam.

Technical Recommendation (Hull):—

No technical objection provided the Sing Surveyors as a result of the General inspection now held by them

concurs

[Signature]
 Date of Committee

Minute

for Ref

(Machinery)

In approval provided Survey satisfied as already advised.

[Signature]

24.5.66



© 2020

Lloyd's Register Foundation

004369-004373-0113