

# POSTPONED SURVEYS

s.s./m.s. "SHAUKIWAN"

- (1) (a) Built 12-1943 (b) Type British  
 (c) Flag British (d) Gross Tons 7136  
 (e) A.L.L. due 10.64 (f) L.L. Cert. exp. 10.64  
 (g) Last examination in drydock 10.64

- (2) (a) Special Survey due 5.65  
 (b) Outstanding S.S. items:— See endorsement dated 10.64  
 (c) Hull Subject/Limit by 10.65 See endt. dated 10.64  
 (d) Main/~~auxiliary~~ Boiler Survey due 8.64 partly held 10.64 (see attached letter re stated completion)  
 (e) Steam Generator Survey due 10.65  
 (f) Steampipes Survey due 5.65  
 (g) Screwshaft Survey due 10.65  
 (h) Outstanding items for record:— See endt. dated 10.65  
 (i) Machinery ~~subject~~ Limit by 10.65:— See endt. dated 19.1.65  
 (j) S.R.M.C due 10.65 (k) R.S. due 10.65

(3) Postponements already agreed:—

(4) New Proposal:— To postpone the Special Survey for 12 months until May 1966

Technical Recommendation (Hull):—

Submitted for approval  
 provided a satisfactory  
 G.E. in 1959 is held at  
 an early date.

16.65

Date of Committee

Minute

(Machinery)

This is not a CSE case and  
 the ES commenced 10.64 should  
 be completed ~~by~~ about 10.65. A  
 G.E. should be held now unless  
 ES is considerably advanced

The M.B.S. outstanding items  
 are as stated in the G.O.  
 of 22.2.65 and should be  
 completed not later than G.E.

16.65

004369-004373-0145