


Castillo Moultrie

A complete SS of the machinery & boilers should be laid including the electrical equipment & testing of steam pipes. Also the screw shafts should be drawn & examined.

The O.F. plans are now being approved.



© 2020

Lloyd's Register
Foundation

004382-004386-0136