

POSTPONED SURVEYS

S.S./M.S. "BLUE MARLIN"

- (1) (a) Built 8-1944 (b) Type _____
 (c) Flag Panamanian (d) Gross Tons _____
 (e) A.L.L. due _____ (f) ^{S.T.}L.L./Cert. exp. 10-1-66
 (g) Last examination in drydock 6-65

- (2) (a) Special Survey due 5-64 postponed until 5-65. Notation SS 7-65
deferred for short time for completion SS - Equip. (ES 7-65)
 (b) Outstanding S.S. items:— See endorsement dated 10-9-65 signed
 (c) Hull Subject/Limit by _____ See endt. dated _____
 (d) Main/Aux/Donkey Boiler Survey due _____
 (e) Steam Generator Survey due _____
 (f) Steampipes Survey due _____
 (g) Screwshaft Survey due _____
 (h) Outstanding items for record _____:— See endt. dated _____
 (i) Machinery Subject/Limit by _____:— See endt. dated _____
 (j) S.R.M.C due _____ (k) R.S. due _____

- (3) Postponements already agreed:— Special Survey due 5-64, postponement until 5-65 approved 21-1-65 (G.E. held 11-64). Principal portion SS held Taipei June/July 1965. Notation SS 7-65 deferred for renewal 105 fms of chain cable and midship deep tanks (p & s) tested at earliest opp. Proposal to complete SS on arrival Japan end 11-65 approved 13-10-65. Further postponement until early 12-65 approved 15-11-65.

- (4) New Proposal:— 105 Fathoms chain cable now renewed at Yokohama. Ship now proceeding direct Hong Kong for survey midship deep tanks (p & s) for completion Special Survey, expected arrive about 10-1-66. Owners request extension L.L.S.T. Certificate at Hong Kong.

Technical Recommendation (Hull):—

No technical objections.

(Machinery)

RST
10/1/66

Date of Committee

Minute

RST



© 2020

Lloyd's Register
Foundation

004486-004488-0070