

09180 POSTPONED SURVEYS

s.s./m.s. "APJ AMBAR"

- (1) (a) Built 8-1950 (b) Type
(c) Flag Indian (d) Gross Tons 5449
(e) A.L.L. due (f) L.L. Cert. exp.
(g) Last examination in drydock 10.64

- (2) (a) Special Survey due
(b) Outstanding S.S. items:— See endorsement dated
(c) Hull Subject ^{and} Limit by ^(including equipment) See endt. dated 10.19.65
(d) Main/Aux/Donkey Boiler Survey due 8.65, commenced 9.65 and subsequently advanced
(e) Steam Generator Survey due
(f) Steampipes Survey due
(g) Screwshaft Survey due 4.65 postponed until 12.65
(h) Outstanding items for record MBS 9.65:— See endt. dated 35.11.65 and Cochin Report No 288
(i) Machinery Subject/Limit by:— See endt. dated attached Mormugao Report No 98 & Cochin Report No 288.
(j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— On 1.6.65 approval given for postponement Screwshaft Survey until drydocking by October 1965, when outstanding equipment would also be supplied. On 8.12.65 it was stated those survey items would be dealt with in latter part December 1965.

- (4) New Proposal:— To drydock the ship about 1st week in March 1966 for Screwshaft Survey (approx. 11 months after due date) at Bombay, when it is concluded hull subjects regarding equipment (power anchor and 15 fathoms chain cable to be supplied) and No. 4 hold to be examined for fire damage on ship's arrival at Bombay or Calcutta from present voyage (imposed at Cochin 19.11.65) will also be dealt with. Stated Main Boiler Survey will be completed at Calcutta about mid-February 1966 (Approx. 6 months after due date).

Technical Recommendation (Hull):—

Submitted for approval

RSH

18.2.66

(Machinery)

This should be a definite arrangement re T.S. subject re 1 prop & fastenings at this T.D.

JF

18.2.66

Date of Committee FRIDAY 18 FEB 1966

Minute musl. as proposed

RSH

004486-004488-0334