

POSTPONED SURVEYS

ss/m.s. "BRITISH BIRCH"

- (1) (a) Built 6-1951 (b) Type Tanker
 (c) Flag British (d) Gross Tons 8688
 (e) A.L.L. due - (f) L.L. Cert. exp. 14.1.65
 (g) Last examination in drydock 5.63

- (2) (a) Special Survey due 1.64 postponed until 5.64
 (b) Outstanding S.S. items:— See endorsement dated -
 (c) Hull Subject/Limit by - See endt. dated 23.5.63
 (d) ~~Main/Aux/Donkey~~ Boiler Survey due 5.64
 (e) Steam Generator Survey due -
 (f) Steampipes Survey due -
 (g) Screwshaft Survey due 5.64
 (h) Outstanding items for record -:— See endt. dated -
 (i) Machinery Subject/Limit by 5.64:— See endt. dated 12.6.63
 (j) S.R.M.C due - (k) R.S. due -

- (3) Postponements already agreed:— Postponement of the Special Survey until about the end of May 1964 approved 12.12.63

- (4) New Proposal:— To carry out a General Examination afloat/in drydock at at the Tyne this month with a view to the postponement of the Special Survey for 15 months until April 1965.

Technical Recommendation (Hull):—

Postponement of the SS until 1.65 (the limit allowed by the Rules) Submitted for approval provided satisfactory G.E. As 1959 held now as proposed. For postponement until 4.65 ship to be again examined and RSB reflect in satisfactory condition at 25/5/64

Date of Committee R.L.L. Survey 1.65

Minute Vote specially

Summ
GE in 10/11 monthly 27-5-64
15 months

(Machinery)

CSM to be completed, or a G.E. held and the much overdue items listed overlap examined for advancement of CSM. Conclude screwshaft & boiler surveys, also subject item will be dealt with at G.E.

25.5.64
AP
25.5.64

Lloyd's Register Foundation

Main thrust,
 Intermediate shafting,
 Both boiler feed pumps,
 Both O.F. heaters
 Windlan



© 2020
 Lloyd's Register
 Foundation