

POSTPONED SURVEYS

S.S./ YOUSUFBAKSH

- (1) (a) Built 3-1950 (b) Type.....
 (c) Flag Pakistan (d) Gross Tons 5975
 (e) A.L.L. due / (f) L.L. Cert. exp. 2.3.65
 (g) Last examination in drydock 10.63

- (2) (a) Special Survey due 3.64 partly held 3.63
 (b) Outstanding S.S. items:— See endorsement dated 6.5.64
 (c) Hull Subject/Limit by See endt. dated 6.5.64
 (d) Main/Aux/Donkey Boiler Survey due.....
 (e) Steam Generator Survey due.....
 (f) Steampipes Survey due.....
 (g) Screwshaft Survey due.....
 (h) Outstanding items for record.....:— See endt. dated.....
 (i) [Machinery Subject/Limit by 5.64 :— See endt. dated 27.2.64]
dealt with at Karachi - report awaited
 (j) S.R.M.C due (k) R.S. due

(3) Postponements already agreed:—

(4) New Proposal:— To complete the Special Survey at Hamburg in September next (6 months after due date).

Technical Recommendation (Hull):—

Submitted for approval
 specified requirements for
 S.S. Cir 1959 not covered by
 the partly held SS are
 complied with as soon as
 possible. RSB

(SS 3,64 on completion)

8/6/64

(Machinery)

A G.E. per circ. 1959 should
 be held on the ES advanced
 by examining the electrical
 installation, pumping
 arrangements, and engine
 working & manoeuvring at
 earliest opportunity. 4/9/64

Date of Committee

Minute

X RSB