

21 MAY 1967

LC Ship's name "CALTEX LIVERPOOL" Port Syd. No. 39214

Class is subject to Last survey date 15.3.67

spare bower anchor being repaired and tested  
at the earliest opportunity.

ACTION is DEFERRED for completion  
of the S.S. by 5.67

S.R.L. Appendix (as before or ~~XXXXXX~~ .0 -

Surveys due SPECIAL SURVEY (A) due 5.66. Postponement  
until 5.67 approved 30.9.66 after G.E. S.S. commenced  
Syd. 6.66. Further postponement of completion of S.S. until  
11.67 approved 1.3.67 provided a modified S.S. is held by  
5.67.

Nature of present survey (afloat and in drydock)

Commencement of Modified Special Survey.  
Advancement of Special Survey.

Is interim certificate in order Yes/No/None

Items outstanding if any for SS

SEE LIST IN SHIP REPORTS DEPT.

SS proposed to be completed by

TO NOTE		TRO
<del>S. PLANS</del>	<del>S. RESEARCH</del>	<del>S. DEVELOP.</del>
<del>FREEBOARD</del>	<del>E. REPORTS</del>	<del>PUBS.</del>

Recommendation

SUBMITTED ACTION be DEFERRED for completion  
of S.S., subject as above.

Subject.

IN S.R.L. APPENDIX

(Main structure partly of P.403 Steel).

J.1 (s.f) indented.

No.2 keel plate from fwd. set up.

(Cathodic protection in Nos.1,3,5,7 & 9 centre tanks and Nos.

3.5 & 7 wing tanks AMPAK type - makers Metallgesellschaft  
A.G. fitted 7.63).

Shell plates G.16, H.16 (p from a) indented.

Shell plate G.17 (p & s), H.15 & 16, G.16 (s), H.14 and J.16  
(p.f) indented.



TO NOTE