

LC Ship's name "CALTEX LIVERPOOL" Port Syd. No. 38972  
Last survey date 21.11.66  
Class is subject to

NONE

ACTION is DEFERRED FOR completion of S.S.

S.R.L. Appendix (as before ~~or none~~)  
XXXXXXXX

Surveys due SPECIAL SURVEY (D) due 5.66. Postponement  
until 5.67 approved 30.9.66 after G.E.

Nature of present survey (afloat and in drydock) XXXXXXXX

Examination of damage (bower anchor)

Is interim certificate in order Yes/No/None

Items outstanding if any for SS

SEE LIST IN SHIP REPORTS DEPT.

SS proposed to be completed by 5.67.

| TO NOTE             |                        | TRO                    |
|---------------------|------------------------|------------------------|
| <del>S. PLANS</del> | <del>S. RESEARCH</del> | <del>S. DEVELOP.</del> |
| <del>FREBOARD</del> | <del>E. REPORTS</del>  | <del>PUBS.</del>       |

Recommendation

SUBJECT to spare bower anchor  
being repaired and tested at the  
earliest opportunity but ACTION  
be DEFERRED for completion of  
S.S. by 5.67.

H  
16/12/66

Subject.

IN S.R.L. APPENDIX

(Main structure partly of P.403 Steel)

J.1 (s.f) indented.

No.2 keel plate from fwd. set up.

(Cathodic protection in Nos.1,3,5,7 & 9 centre tanks and Nos.3,5 &  
7 wing tanks AMPAK type - makers Metallgesellschaft A.G. fitted 7.63

Shell plates G.16, H.16 (p from a) indented.

Shell plate G.17 (p & s), H.15 & 16, G.16 (s), H.14 and J.16 (p.f)  
indented.