

POSTPONED SURVEYS

714/m.s. "STIRKINGSHIRE"

- (1) (a) Built 2-1945 (b) Type British
 (c) Flag British (d) Gross Tons 6987
 (e) A.L.L. due 10.65 (f) L.L. Cert. exp. 10.65
 (g) Last examination in drydock 10.65

- (2) (a) Special Survey due 2.66
 (b) Outstanding S.S. items:— See endorsement dated 24.11.65
 (c) Hull Subject/Limit by 2.66 See endt. dated 24.11.65
 (d) Main/Aux/Donkey Boiler Survey due 1.66
 (e) Steam Generator Survey due at 55
 (f) Steampipes Survey due at 55
 (g) Screwshaft Survey due 1.66
 (h) Outstanding items for record:— See endt. dated 21/9/65
RMC subject of class See endt. dated 21/9/65
 (i) Machinery Subject/Limit by 6.66 See endt. dated 19.11.65
 (j) S.R.M.C due 2.66 (k) R.S. due 3.66

(3) Postponements already agreed:—

(4) New Proposal:—

To carry out a General Examination
afloat at Middlesbrough about January 13th with a
view to the postponement of the Special Survey for 5 months
until July 1966 when the vessel will probably be
broken up. Postponement of the SRMC survey is also desired.

Technical Recommendation (Hull):—

Submitted for approval
 L.S. to include internal
 examination of any ~~water~~ water
 bilgeest deep tanks /

LSB
 30/12/65

Date of Committee

Minute

(Machinery)

A G.E. should be held and
 the long overdue items (~~over~~)
 overlaid scanned for adv. of
 C.S.M.

No objection re T.S. & A.B.S.
 for approval re SRMC L.R.S. and
 subject of class to be dealt with by
 due date. E.S. 30.12.65



© 2020

Lloyd's Register
 Foundation

004887-004892-0164

See items marked X
on list per enclosure of 19.11.65



© 2020

Lloyd's Register
Foundation