

POSTPONED SURVEYS

s.s./m.s. "TASSIA"

- (1) (a) Built 1944 (b) Type.....
 (c) Flag Greek (d) Gross Tons 3391
 (e) A.L.L. due..... (f) L.L. Cert. exp.....
 (g) Last examination in drydock 4-65

- (2) (a) Special Survey due 5-65 (SS 5-65 deferred for 45 fms. of worn chain cable to be renewed by 1-66 (ES 5-65 assigned))
 (b) Outstanding S.S. items:— See endorsement dated 23-11-65
 (c) Hull Subject/Limit by 1-66 See endt. dated.....
 (d) (Main/Aux/Donkey Boiler Survey due 5-66)
 (e) Steam Generator Survey due.....
 (f) Steampipes Survey due.....
 (g) Screwshaft Survey due.....
 (h) Outstanding items for record.....:— See endt. dated.....
 (i) Machinery Subject/Limit by.....:— See endt. dated 23-12-65
 (j) S.R.M.C due..... (k) R.S. due.....

(3) Postponements already agreed:—

- (4) New Proposal:— Further to postpone the completion of the Special Survey by the renewal of 45 fms of worn chain cable until the end of April 1966 (6 months after due date), as new chain cable will not be delivered until that date.

Technical Recommendation (Hull):—

Submitted for approval but
 as this chain cable is approx
 14% below renewal area it should
 be renewed as soon as possible

RSB

18/1/66

(Machinery)

Date of Committee

Minute

[Signature]



© 2020

Lloyd's Register
 Foundation

005174-005179-0260