

# 530973 POSTPONED SURVEYS

ss./m.s. PHOENICIAN STAR.

- (1) (a) Built 5-1936 (b) Type.....  
 (c) Flag Panamanian (d) Gross Tons 4925  
 (e) A.L.L. due..... (f) L.L. Cert. exp. 31.8.66  
 (g) Last examination in drydock 11.65

- (2) (a) Special Survey due 8.65 - postponed until 8.66  
 (b) Outstanding S.S. items:— See endorsement dated.....  
 (c) Hull Subject/~~Limit by~~..... See endt. dated 11.5.66  
 (d) Main/Aux/Donkey Boiler Survey due.....  
 (e) Steam Generator Survey due.....  
 (f) Steampipes Survey due at SS.  
 (g) Screwshaft Survey due.....  
 (h) Outstanding items for record.....:— See endt. dated.....  
 (i) Machinery ~~Subject~~/Limit by 8.66:— See endt. dated 11.5.66  
 (j) S.R.M.C due..... (k) R.S. due.....

(3) Postponements already agreed:—

Postponement of the Special Survey  
 until August 1966 approved 24.1.66 after a  
 Satisfactory General Examination at Hamburg  
 in October/November last.

(4) New Proposal:—

Further to postpone the Special Survey until  
end of October 1966, (2 months after the expiration of  
Year of Grace for Special Survey), as previously arrangements  
for Special Survey in Japan by end August 1966 not possible  
as ship behind schedule for 2 months. Vessel left Bordeaux  
9.7.66 loaded with cargo for Japan via Karachi/Marmagora.  
Vessel over 30 years old

Technical Recommendation (Hull):—

Submitted that in view of ship's age  
& recent reports of shell wastage, no  
further postponement should be granted  
unless a satisfactory G.E. is held  
after discharge at Karachi.

(Machinery)

G.E. at Kar. with  
special attention to  
condition of class.

22.7.66.

Date of Committee

'FRIDAY 22 JUL 1966'

Minute

Definitel  
no extension  
beyond 4.59



FRIDAY 29 JUL 1966

require Surveyors  
report as to memo  
of CSS and will then  
take decision

RM:1



© 2020

Lloyd's Register  
Foundation