

General Examination. (continued). After feed water pump.

Lost and started starting air receivers internally and externally with mountings.

Douky Boiler Survey. Coal fired vertical douky boiler examined internally and externally with mountings, manholes, doors and their fastenings and found satisfactory. Safety valves adjusted under steam at 105 lbs/sq". This boiler was originally intended to be oil fired but the oil fuel burning installation has not yet been installed.

"ha mont" water tube boiler examined with its mountings, elements hydraulically tested and the safety valves adjusted under steam at 120 lbs/sq". Boiler circulating pump examined and found satisfactory.

main and essential auxiliary machinery examined under working conditions, on completion, and found satisfactory.

It was observed that main engine cylinder liners were

"LLOYDS TEST 2395 45 AMB. 14.12.39. H

Electrical Equipment

Installation consisting of 2 - 60kw and 1 - 30kw motor, 100 gear, lighting steering installation examined started. conditions circuit breaker tested for normal current operation. Run carried out.

The following repairs etc were carried out: 44 additional cable for field, 16 Promotion fitted to main engine, all engine room motor control gear tested, all winches overhauled & new contactor gear fitted, Generator examined, all main & quayside overhauled, Lighting circuit throughout vessel overhauled & made good as found necessary. Low insulation faults located & removed.

At.

Lieut. Clerk & took receipt on board.

As the vessel was commenced in 1939 and completed in 1963 the Survey should arrange to draw the screw-shape for examination to an appropriate authority.

Red



© 2021

Lloyd's Register Foundation