

of Mogador

It is submitted the Surveyor be informed that the moulded depth given in his report as 15 ft. is much greater than corresponds to the Registered depth of this vessel.

The round of beam is omitted from the report. and should be furnished

If the round of beam is 6 inches the moulded depth from top of keel to top of beam at side would appear to be 13 ft. 10 in.

thus:— Registered depth 13.15 ft. = 13' - 2"
 depth of floors 1 - 2
 14 - 4
 beam round of beam 6
 moulded depth 13 - 10

It is concluded the poop front is completely closed or has efficient hinged doors. and that the after end of fore-castle is similarly closed.

It should be pointed out that from the original plans it appears the vessel was constructed with a Bridge House 31 ft in length and extending to the sides of the vessel. but from the report now received it is understood this deck erection has been removed.

It is also concluded that a gun & after is fitted in the after hatchway as well as in the forward hatchway.

If the above items be confirmed the freeboard given in the accompanying form could be recommended for approval and the Surveyor should be requested to report accordingly also to give height of Poop omitted from report form.

L. Hill 13.9.07