

GENERAL REMARKS (State quality of workmanship, opinions as to class, &c.)

The main Boiler for this vessel has been built under special survey and the materials and workmanship are good. When completed it was tested by Hydraulic pressure to 360 lbs. per sq. inch and found tight and sound.

Certificate (if required) to be sent to
(The Surveyors are requested not to write on or below the space for Committee's Minute.)

The amount of Entry Fee...	£	1	When applied for,	
Special ...	£	3	When received,	19
Donkey Boiler Fee ...	£			
Travelling Expenses (if any) £	£			19

1/3 survey fee to be credited to Greenock.

Wm. Austin
Engineer Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute

Glasgow 17 JUL 1907

Assigned See Gls. Report No. *1111*

Retain



© 2021

Lloyd's Register Foundation