

SURVEY OF ELECTRICAL INSTALLATION.

FIRST SURVEY 17/8/45
No. OF VISITS 2

Generators 20K.W. Steam.
9K.W. Diesel
15K.W. Believed to main drive.

The 20K.W. Generator was cleaned, brush gear overhauled, tested, and found satisfactory. 15K.W. & 9K.W. were removed ashore, overhauled, armatures rewound, tested at the works, and refitted.

The Installation was megger tested, faults located and removed.

Food accom. lighting was rewired, Midship Accom. partly rewired

The navigation circuit was overhauled, and new Admiralty pattern Echo sounding equipment installed.

On completion the Equipment was tested and found satisfactory.

A. P. Diment.



© 2020

Lloyd's Register
Foundation