

S.S. "CAIRNROCK"

The plans approved in Rotterdam for this vessel do not indicate that the peaks have been constructed as tanks, and the Rotterdam surveyors now confirm that no additional strengthening was fitted in the fore and after peaks, beyond that shewn on the plans, to enable water to be carried in these peaks.

It is submitted that the Ipswich Surveyor should be informed accordingly, and it be pointed out to him that, in this case, the donkey pump discharge connections, to the fore and after peaks should not have been fitted.

Further, the Owners should also be advised and be asked to make arrangements for the removal of the discharge pipe connections to the peaks at their earliest convenience, as the peaks are not built as ballast tanks.

25.8.24.

W. J. J. J.
B. H.
S.
Lrd. Owners, Ips. & Rot. 26/8/24

© 2021

Lloyd's Register
Foundation

010012-010023-0118