

S.S. "CAIRNROCK".

In the Machinery Report received from the Ipswich Surveyor, he states that the donkey pump discharges to the peaks.

The plans approved in Rotterdam for this vessel do not indicate that the peaks have been constructed as tanks, and before taking other action it is submitted the Rotterdam Surveyors be asked to state whether additional strengthening was fitted beyond that shewn on the approved plans, to enable water to be carried in the fore and after peaks.

L. Rot. 21/8/24.

BH 21.8.24.



© 2021

Lloyd's Register
Foundation

010012-010023-0121