



## S. S. "Osterhound."

The main boiler examined in its entirety, found & put into good order, its safety valves adjusted under steam to working pressure. About 20 C.C. screwed stays have been renewed. Local wasting on the C.C. landing edges has been made good by electric welding.

Wm. A. Ferguson.

ELECTRIC LIGHT.

The electric light installation generally examined and tested under working conditions and found satisfactory. The fittings on main and distribution switchboards and the cables, as far as practicable, examined and now in order.

R. C. Clayton.



© 2021

Lloyd's Register  
Foundation

