

POSTPONED SURVEYSs.s./m.s. "BEECH HILL"

- (1) (a) Built 11.1943 (b) Type (Liberty type shaft)
 (c) Flag British (d) Gross Tons 7150
 (e) A.L.L. due — (f) L.L. Cert. exp. 31.5.64
 (g) Last examination in drydock 9.63

- (2) (a) Special Survey due 5.63 postponed until 5.64
 (b) Outstanding S.S. items:— See endorsement dated
 (c) Hull Subject/~~Limit~~ by See endt. dated 5.3.64
 (d) Main/Aux/Donkey Boiler Survey due
 (e) Steam Generator Survey due
 (f) Steampipes Survey due 1.64
 (g) Screwshaft Survey due
 (h) Outstanding items for record.....:— See endt. dated
 (i) Machinery Subject/~~Limit~~ by:— See endt. dated 11.3.64
 (j) S.R.M.C due (k) R.S. due

- (3) Postponements already agreed:— Postponement of the Special Survey until May 1964 approved 21.11.63, after a satisfactory General Examination at Piraeus in September last.

- (4) New Proposal:— The vessel arrived at Chittagong on the 21st April. Owing to congestion at the Port, the cargo discharging will not commence until the end of May. Further postponement of the Special Survey and extension of the validity of the Loadline Certificate until the 31st July^{Requested}, subject to whatever examination is required at Chittagong. (2 months after the expiration of the year of grace.)

Technical Recommendation (Hull):—

Submitted there is no technical objection to this proposal provided the full requirements of a General Examination are complied with - special attention to be given to the outstanding conditions of class

J. 7.5.64

(Machinery)

For approval provided G.E. held & satisfactory. The subject item should be examined as far as practicable with ship afloat.



7.5.64.

Date of Committee

FRIDAY - 8 MAY 1964

Minute

Submission approved

