

POSTPONED SURVEYS

S.S./VES. "BEECH HILL"

- (1) (a) Built 11-1943 (b) Type Liberty
(c) Flag British (d) Gross Tons 7150
(e) A.L.L. due (f) L.L. Cert. exp.
(g) Last examination in drydock 11-62

- (2) (a) Special Survey due 5.63
(b) Outstanding S.S. items:— See endorsement dated
(c) Hull Subject/Limit by See endt. dated
(d) Main/Aux/Donkey Boiler Survey due 6.63
(e) Steam Generator Survey due
(f) Steampipes Survey due
(g) Screwshaft Survey due
(h) Outstanding items for record:— See endt. dated
(i) Machinery Subject/Limit by:— See endt. dated
(j) S.R.M.C due (k) R.S. due

(3) Postponements already agreed:—

- (4) New Proposal:— The ship has been laid up in Greece since January 1963 but the Owners have now the possibility of a prompt charter. It is therefore desired to postpone the Special Survey for 12 months until May 1964 & the Society's minimum requirements are requested. It is proposed to defer drydocking until about November 1963.

Technical Recommendation (Hull):—

Submitted for Approval
provided the requirements of a
General Examination are complied
with.
It is concluded
that the ship will be
about
drydocked in November next

J. 3.9.63

(Machinery)

G.F. to be held. MBS
should also be held. During
the trial of main engines
attention should be paid to
the flow of discharge sea
water to ensure that the
sea valves (suctions) are
sufficiently clear of sea growth

Date of Committee

Minute

23/9/63