

FIRST ENTRY REPORT ON AUXILIARY INTERNAL COMBUSTION ENGINES

INTERNAL COMBUSTION RECIPROCATING ENGINES. No. of cylinders per engine 8 Dia. of cylinders 180 mm Stroke 300 mm
 or 4 stroke cycle 2 Maximum approved BHP 412 ⁴⁵⁵ at 600 RPM Corresponding MIP 6.59 ^{7.1} Maximum pressure 65 kg/cm²
 el. diesel oil Are cylinders arranged in Vee or other special formation? no If so, No. of
 crankshafts per engine - Is engine of opposed piston type? no No. and type of mechanically driven scavenge pumps or blowers
 engine one turbo blower No. of exhaust gas driven blowers or superchargers per engine 7 Is welded construction
 and for: Bedplate? no Entablature? no Total internal volume of crankcase (if 20 cu. ft. or over) 1.2 m³ No. and total area of
 crankcase explosion relief devices 3, 600 cm² Are flame guards or traps fitted? no Cooling medium for: Cylinders fresh water
 tions lubr. oil No. of attached pumps: F.W. cooling none S.W. cooling none Lubricating oil one How is engine started? by air

SHAFTING. Is a damper or detuner fitted? no No. of main bearings 10 Are bearings of ball or roller type? no Distance between
 edges of bearings in way of cranks 222 mm Crankshaft: one piece solid. Material of crankshaft SM steel Approved
 minimum tensile strength 52 kg/mm² Dia. of pins 120 mm Journals 125 mm Breadth of webs at mid throw 280 mm Axial
 thickness 56 mm If shrunk, radial thickness around eyeholes - Dia. of flywheel 900 mm Weight 458 kg Are balance
 weights fitted? no Total weight - Rad. of gyration - Dia. of flywheel shaft 125 mm
 Has each engine been tested in shop? yes How long at full power? 12 hours Was it tested with driven machinery attached? yes Was the
 governing tested and found satisfactory? yes Date of approval of torsional vibration characteristics (for engines of 150 BHP and over) 19.6.58
 Date of approval of shafting 25.9.58 Identification marks on shafting Lloyds Kln AS 776 27.4.59
 Particulars of driven machinery Generator

AUXILIARY GAS TURBINES.

BHP per set..... At..... RPM of output shaft. Open or closed cycle?.....

Arrangement of turbines. HP drives..... at..... RPM HP gas inlet temp..... pressure.....

Small diagram should be attached showing gas cycle) IP " at..... " IP " " " " " " LP " " " " " " LP " " " " " "

No. of air compressors per set..... Centrifugal or axial flow type?..... Material of turbine blades.....

Material of compressor blades..... No. of air coolers per set..... No. of heat exchangers per set..... How are they started?..... Are the turbines operated in conjunction with free piston gas generators?.....

Total No. of free piston gas generators..... Dia. of working pistons..... Dia. of compressor pistons..... No. of double strokes per minute at full power..... Gas delivery pressure..... Gas delivery temperature.....

Have the turbines and attached equipment been tested in shop?..... How long at full power?..... Were they tested with driven machinery attached?..... Particulars of gearing.....

Date of approval of plans..... Identification marks..... Particulars of driven machinery.....

ELECTRIC GENERATORS. Port and No. of Certificate for generators of 100 Kw. and over.....
generators under 100 Kw., has Makers' Certificate been obtained?..... Are Certificates attached?.....

foregoing description is correct and the particulars are as approved for torsional vibration characteristics (strike-out words not applicable)

Wartsila-koncernen A/B
WASA MEK. VERKSTAD

Manufacturer

Is this machinery duplicate of a previous case? yes If so, which? 2690

GENERAL REMARKS. *State if the machinery has been constructed under special survey in accordance with the Rules, approved plans and Secretary's letters. State quality of materials and workmanship. Where existing machinery is submitted for classification the circumstances should be explained as fully as possible.*

This Diesel Engine has been constructed under Special Survey in accordance with the Rules, approved plans and Secretary's letters. Quality of materials and workmanship found good.

Survey Fee..... **Rs. 70,000:-**
 Expenses -
 Date when a/c rendered..... **4.10.60.**


 Engineer Surveyor to Lloyd's Register

Declaration to be signed by Surveyor at fitting-out Port:— The above described machinery has been fitted on board the M/V "Leningrad"
Helsingfors in a proper manner and found satisfactory when tested on the (date) 29.10.61 under full working conditions.

A. Weber.

Engineer Surveyor to Lloyd's Register

012705-012710-0114