

NAME M/V KOSEI MARU Rpt Nos. SHI 775

This vessel's refrigerating machinery has been built and installed under Special Survey in accordance with approved plans and Rule requirements.

All necessary tests have been satisfactorily carried out.

IT IS SUBMITTED this refrigerating installation merits approval, with record of:-

+ LLOYDS RMC 7/57  
+

"to maintain temp 0°F. with venting 90% maximum"

Kobe Surveyors should be informed as per endorsement of 30<sup>th</sup> October



2021  
7/11/57

Lloyd's Register  
Foundation

013018-013026-0192

but in future, ~~even the~~ tests must be in accordance with Section 15 of the Rules