

ION CABLES

ION CABLES

ION CABLES

2

G, ETC., CABLES. 11 2

LES.

LES.

"EMPIRE PAT"

The Electrical Equipment is installed in accordance with the approved plans and the requirements of the Rules.

All Insulated Conductors are guaranteed to have been tested at the maker's works as specified in the Rules.

The foregoing is a correct description.

WM BROADY & SON LTD.
ENGLISH STREET
HULL.

Electrical Engineers.

Date 1st Sept 1942

COMPASSES.

Minimum distance between electric generators or motors and standard compass.....

75 ft.

Minimum distance between electric generators or motors and steering compass.....

70 ft.

The nearest cables to the compasses are as follows:—

A cable carrying .05 Ampères led into feet from standard compass led into feet from steering compass.

A cable carrying .1 Ampères 4 feet from standard compass 2 feet from steering compass.

A cable carrying .5 Ampères 4 feet from standard compass 4 feet from steering compass.

Have the compasses been adjusted with and without the electric installation at work at full power Yes

Has the effect of switching on and off circuits, motors and other electro-magnetic apparatus within the vicinity of the compasses been noted Yes

The maximum deviation due to electric currents was found to be nil degrees on any course in the case of the standard compass, and nil degrees on any course in the case of the steering compass.

Builder's Signature

Date

V. Gray

Is this installation a duplicate of a previous case.....

Yes with minor alterations

If so, state name of vessel

Empire Goblin

Plans. Are approved plans forwarded herewith.....

no

If not, state date of approval

15/11/42

Certificates. Are certificates of test for motors engaged on essential services and generators forwarded herewith.....

yes

General Remarks (State quality of workmanship, whether insulation tests, etc., have been made, opinions as to class, etc.)

This installation has been fitted under Special Survey, in accordance with the Rules, the approved plans and the Specification.

The workmanship and materials are good and when tested as prescribed in the Rules and tried under working conditions the installation was found satisfactory in every respect.

W. S. Shields

L. J.

15/9/42

Total Capacity of Generators.....

6

Kilowatts.

The amount of Fee ...

£ 3 : 15

When applied for,

6 SEP 1942

Travelling Expenses (if any) £

When received,

19

Committee's Minute

TUE, 15 SEP 1942

Assigned

See HULL F.C. 51723

W. S. Shields

Surveyor to Lloyd's Register of Shipping.

5m. 4.39.—Transfer. (MADE AND PRINTED IN ENGLAND.)
(The Surveyors are requested not to write on or below the space for Committee's Minute.)



© 2021

Lloyd's Register Foundation

H. Seams N° 329.

Profile. Deck. Midship Section

Barry Lowgate

014242-014252-0392



© 2021

Lloyd's Register
Foundation