

main engine stop valve, aux. condenser and main condenser overhauled and placed in order.
Electrical A new reciprocating (General Electric) Dynamo rated at 15 K.W. - 135A - 110V. - D.C.
installed on the port side adjacent to the two present generators. The generator tried out
under full working conditions and found in order. Vessel now has a port, center and starboard generator
fitted to run in parallel. Both the center and starboard generators and all electric light circuits
megger tested and all placed in good order.

Fire Damage: The lighting circuits to the accomodation in the port side of the poop renewed as
necessary.

RELEASE



RELEASE

Noted
RMA
4/4/44