

ultimo respecting the s.s. "LITTLE EVY", and with regard thereto

M/V. "TIXIER" ex "LITTLE EVY".

Shipbuilders: Messrs.

Yard No.

Engineers: Messrs.

Engine No.

It is submitted that the plan of seamless steel  
starting air receiver merits approval  
for a working pressure of 30 Kg/cm<sup>2</sup>.


~~provided~~ The Surveyors should be informed it is noted the  
scantlings of this air receiver are much in excess of those  
required by the Society's Rules for the desired working pressure  
of 30 Kg/cm<sup>2</sup>, & in the circumstances, ~~that~~ <sup>it</sup> will be accepted  
provided the Surveyors are able to satisfy themselves that  
the scantlings are as shown on the plan & that the air  
receiver is in good condition.

Return/plan.

Retain/copy.

1m.1234. T.

be carried in No. 4 double bottom tank, but the Surveyors should



Sh.K.  
9/2/35

Lloyd's Register  
Foundation

W4031-0083

12-3-35