

T. S. P. "Robert Dallas"

examined & tested on vessel's arrival in New York.

The boiler mountings on the back of the 3 after boilers were found showing slightly loose under steam pressure. It was recommended that these mountings be examined on vessel's arrival in New York and dealt with as found necessary.

The engines were tried for about 3 hours under steam, and found to work satisfactorily.

A. T. Thomas

N.B. - If this Report is copied by Copying Press, especial care must be taken that the copying paper is not so much damped as to spread the ink, or to cause it to show through to the other side.

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THE MARGIN.



© 2020

Lloyd's Register
Foundation