

Shipbuilders: Messrs. *Vickers Armstrongs*

Yard No. *712*

Engineers: Messrs. *do.*

Engine No.

It is submitted that the plans of *main steam pipe arrangement*  
*in engine room & main & aux steam pipe arrang. in boiler room* merit approval  
for a working pressure of *450 lb/sq"*

provided the drainage arrangement be to the  
Surveyor's entire satisfaction, the steel castings be  
made at approved works and tested as required by  
the Rules and the work be carried out under the  
usual conditions of survey and testing.

It is concluded that the pressure in pipes  
nos. 79 & 80 E on the plan will not exceed *570 lb/sq"*  
but this should be confirmed.

Return plans

*Request*

Retain copies

Im. 7.56. T.

*L 104/36*

*W 204*

© 2020

*17/11/36*

Lloyd's Register  
Foundation

W 204-0104