


Messrs. F. Schichau's Yard No. 1357.


Plan of aft framing submitted, in triplicate, by the Builders direct.

It is submitted that provided the arrangements be carried out as shewn and amended on the plan and to the satisfaction of the Society's Surveyors, the same will merit approval.

The Builders should be informed with regard to the extent of the intercostal girder at the after end that it is desirable that this girder should be carried as far aft as practicable. The extent of this girder cannot ^{well} be determined from the plan, and it is a matter that should be arranged with the local Surveyor.


28. 11. 35.

Rev. 25/11. Ansd. 28/11
2 plans retained
h.c. Gdg.





© 2019

Lloyd's Register
Foundation

W264-0319